



# City of Lindsay

## DEPARTMENT OF CITY SERVICES

P.O. Box 369 — Lindsay, California 93247 — 150 North Mirage Ave.  
559 • 562 • 5945  
559 • 562 • 5748 fax



Date: January 24, 2012  
To: Honorable Mayor Murray and City Council Members  
From: Michael J. Camarena, City Service Director  
Re: Wellness Center Solar System Project

JP Electric Service, Inc has completed installing a Photovoltaic System at the Wellness Center and has requested acceptance at this time.

Staff has reviewed the project and is satisfied that the work has been completed in accordance with the contract documents.

At this time, staff respectfully requests the City Council to accept the project as complete and direct the City Clerk to file a "Notice of Completion" with the County Recorder.

Your consideration of this request is appreciated.

---

Project Info:	Bid Opening:	March 28, 2011
	Notice of Award:	April 19, 2011
	Notice to Proceed:	May 13, 2011
	*Project Completed:	November 7, 2011
Financial Report:	Budget:	\$100,000.00
	Contract:	\$ 91,876.00 (\$112,955 bid - \$21,079 SCE Rebate)
	Contract Change Orders:	\$ 0.00
	Final Amount Paid:	\$ 91,876.00

Funding Source: Lindsay Hospital District.

\*There were substantial delays with the final Southern California Edison approval process for this system and the qualifying rebate.

